



State of Utah

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Department of Administrative Services

RICHARD K. ELLIS
Executive Director

Division of Facilities Construction and Management

F. KEITH STEPAN
Director

ADDENDUM #1

Date: 28 September 2006

To: Contractors

From: Brent Lloyd, Project Manager, DFCM

Reference: Utah Lake State Park Pre-fabricated Storage Building
Division of Parks and Recreation

DFCM Project #: 06032510

Subject: **Addendum No. 1**

Pages: Addendum 2 page
Total Pages 2 pages

Note: This Addendum shall be included as part of the Contract Documents. Items in this Addendum apply to all drawings and specification sections whether referenced or not involving the portion of the work added, deleted, modified, or otherwise addressed in the Addendum. Acknowledge receipt of this Addendum in the space provided on the Bid Form. Failure to do so may subject the Bidder to disqualification.

1.1 Schedule changes: There are no schedule changes per this Addendum.

1.2 Questions

- a. Question: Will there be a footing at the corner of the building on Grid D?

Answer: Although the foundation design will be modified once the metal building manufacturer has supplied his reactions, there will be a pad footing at all four corners of the building.

b. Question: Is fill to be placed below the footings?

Answer: YES. Place 12 inches of free-draining granular fill below all footings.

c. Question: Will there be enough soil on the east side of the building to achieve 30 inches of cover for the footings.

Answer: The contractor is to provide 30 inch frost protection and this can be accomplished with a foundation wall height adjustment or adequate finish grading.

End of Addendum